

Northwest Council of Mayors STP Program  
Approved December 6, 2019

STP Projects														Green means funds have been expended			
Municipality	TIP ID	Project	Limits	Scope	Phase	Programmed Year	Total \$	Federal STP \$	Letting/Obligation	Project Status	Phase I	Phase II	ROW	Construction (other than STP)			
Elk Grove Village	03-17-0008	JF Kennedy/Elk Grove	Arlington Hts to Victoria	Resurface, bridge rehab	Construction	2018	\$ 2,968,000	\$ 1,979,200	Let - January	Project was let	Local	Local	Local				
Palatine	03-16-0008	Palatine Rd	Quentin to Smith	Reconstruction, widening, new shared use path	Phase I	2018	\$ 380,000	\$ 190,000	March 2018	Agreement executed	STP	STP	STP				
Rolling Meadows	03-17-0006	Kirchoff Road	Wilke to Hicks Rd	Resurfacing	Phase II	2018	\$ 95,424	\$ 47,712	March 2018	Agreement executed	Local	STP	None				
Schaumburg	03-16-0015	Roselle Rd Bike Bridge	Bike Bridge	Bike bridge	Construction	2018	\$ 3,865,085	\$ 3,374,409	Let - April	Project was let	Local	STP	None				
Streamwood	03-16-0012	East Ave @ Irving Park Rd	Intersection Improvement	Intersection improvement	Construction	2018	\$ 650,000	\$ 520,000	Let - April	Project was let	Local	STP	None				
Streamwood	03-16-0013	North Ave @ Lake St	Intersection Improvement	Intersection improvement	Construction	2018	\$ 1,082,750	\$ 866,200	Let - April	Project was let	Local	STP	None				
Schaumburg	03-14-0020	Plum Grove Rd	Golf to Wiley	Reconstruction	Construction	2018	\$ 6,600,000	\$ 4,000,000	Let - August	Phase II and ROW acquisition underway	Local	STP	STP				
Schaumburg	03-14-0020	Plum Grove Rd	Higgins to Golf	Reconstruction	Construction	2018	\$ 6,500,000	\$ 4,000,000	Let - August	Phase II and ROW acquisition underway	Local	STP	STP				
Rolling Meadows	03-17-0006	Kirchoff Road	Wilke to Hicks Rd	Resurfacing	Construction	2018 (AC)	\$ 2,042,500	\$ 1,634,000	Let - November	Project was let	Local	STP	None				
Palatine	03-18-0009	Smith St	Palatine Rd to Dundee	Resurfacing	Construction	2018 (AC)	\$ 1,650,000	\$ 1,320,000	Let - November	Project was let	Local	Local	None				
Schaumburg	03-16-0010	State/National	Plum Grove to Golf	Reconstruction	Construction	2019	\$ 6,593,011	\$ 4,000,000	Let - January	ROW certified, final plans submitted to IDOT	Local	STP	STP				
Elk Grove Village	03-18-0018	Lively Blvd	Devon to Landmeier	Resurfacing	Construction	2019	\$ 1,575,039	\$ 1,096,000	Let - January	Phase placed in Advance Construction	Local	Local	None				
Schaumburg	03-18-0010	Walnut Lane	Schaumburg Rd to Weathersfield	Reconstruction	Construction	2019	\$ 3,591,045	\$ 2,560,000	Let - January	ROW certified, final plans submitted to IDOT	Local	Local	None				
Streamwood	03-09-0073	Irving Park Rd	Bartlett to Schaumburg	Reconstruction, widening	ROW	2019	\$ 1,000,000	\$ 500,000	Let - March	Project was let	Local	STP/IDOT	STP/IDOT				
Streamwood	03-09-0073	Irving Park Rd	Bartlett to Schaumburg	Reconstruction, widening	Construction	2019	\$ 6,800,000	\$ 4,786,668	Let - March	Project was let	Local	STP/IDOT	STP/IDOT				
Schaumburg	03-14-0017	Woodfield Rd	Meacham to Martingale	Reconstruction	Construction	2019	\$ 6,652,742	\$ 4,000,000	Let - April	Final Agreements Submitted	Local	STP	STP				
Schaumburg	03-14-0017	Woodfield Rd	Martingale to East Frontage	Reconstruction	Construction	2019	\$ 7,632,500	\$ 4,000,000	Let - April	Final Agreements Submitted	Local	STP	STP	CMAQ			
Buffalo Grove	03-11-0020	Lake Cook Rd Improvements	Buffalo Grove Rd to Hastings	Intersection improvement	Construction	2019	\$ 15,108,750	\$ 4,000,000	August 2019 (local let)	Project has been advertised for letting	County	County	County	CMAQ, County			
Buffalo Grove	03-11-0020	Weiland Rd Extension	Buffalo Grove to Lake Cook	Reconstruction	Construction	2019	\$ 10,285,400	\$ 4,000,000	August 2019 (local let)	Project has been advertised for letting	County	County	County	CMAQ, County			
Buffalo Grove	03-11-0020	Lake-Cook Rd	Raupp to Hastings	Lighting	Construction	2019	\$ 3,025,000	\$ 1,815,000	August 2019 (local let)	Project has been advertised for letting	County	County	County	County			
Barrington	10-00-0129	US 14 @ Hart Rd	Intersection Improvement	Intersection improvement	Construction	2019	\$ 14,375,425	\$ 4,000,000	Let - September		County	CMAQ	CMAQ/Local/STP	CMAQ, County			
<b>FY 2019/FY 2020</b>																	
Des Plaines	03-14-0006	Lee/Forest	Intersection Improvement	Intersection improvement	ROW	2018	\$ 320,000	\$ 160,000	In Advance Construction	ROW acquisition ongoing, using IDOT quick-take	Local	STP	STP				
Des Plaines	03-14-0006	Lee/Forest	Intersection Improvement	Intersection improvement	Construction	2020	\$ 2,562,476	\$ 2,042,000	January 2020	CON in AC as of 12/2/19	Local	STP	STP				
Barrington	03-06-0005	Barrington Metra Access Road	Access Road	New access road to Metra Station	ROW	2019	\$ 95,000	\$ 47,500	In Advance Construction	Phase II underway - IDOT approved ROW acquisition	Local	STP	STP				
Barrington	03-06-0005	Barrington Metra Access Road	Access Road	New access road to Metra Station	Construction	2020	\$ 2,300,500	\$ 1,840,400	April 2020	Eligible to be slotted back into FFY 2020 pending TIP amendment approval.	Local	STP	STP				
Schaumburg	03-03-0102	Algonquin Rd @ Meacham Rd	Intersection Improvement	Intersection improvement	ROW	2018	\$ 2,400,000	\$ 625,000	In Advance Construction - targeting final certification September 2019	ROW Agreement Executed	Local	STP/IDOT	STP/IDOT/CMAQ	CMAQ/IDOT			
Schaumburg	03-03-0102	Algonquin Rd @ Meacham Rd	Intersection Improvement	Intersection improvement	Construction	2020	\$ 8,030,000	\$ 2,697,600	March 2020	ROW acquisition underway	Local	STP/IDOT	STP/IDOT/CMAQ	CMAQ/IDOT			
Elk Grove Village	03-19-0023	Nerge Rd	Devon to Rohlwing	Resurfacing	Construction	2020	\$ 1,360,800	\$ 956,000	November 2019	Posted for letting	Local	Local	None				
Barrington	03-14-0010	Lake Zurich Road Realignment	Intersection Improvement	Realign intersection	Construction	2020	\$ 4,213,739	\$ 3,363,071	September 2020	Phase II underway, ROW issues	Local	STP	STP	IDOT			
Niles	03-13-0010	Howard St	Milwaukee to Lehigh	Reconstruction, new shared use path	Construction	2020	\$ 6,285,625	\$ 3,975,000	January 2020	CON in AC as of 11/26/19	Local	STP	None	TAP for bike/ped			
<b>Resurfacing</b>																	
Arlington Heights	03-19-0005	Kensington Rd	Dryden to Village Limits	Resurfacing and multi-use path	Construction	2020	\$ 1,759,300	\$ 1,407,440	March 2020	Phase I approved, Phase II kickoff in October	Local	Local	None				
Bartlett		North Ave	Oak Ave to Lake St	Resurfacing	Construction	2020	\$ 809,010	\$ 647,208	2019	Phase I approved, ready to proceed if funded	Local	Local	None				
Elk Grove Village		Clearmont Ped Bridge	Over Salt Creek	Pedestrian Bridge	Construction	2020	\$ 2,000,000	\$ 1,800,000	June 2020	Phase I underway	Local	Local	None				
Hoffman Estates		Salem Dr	Bode Rd to village limits	Resurfacing	Construction	2020	\$ 200,000	\$ 160,000	TBD	Phase II kick-off meeting 12/5	Local	Local	None				
Hoffman Estates		Huntington Blvd North	Palatine Rd to Westbury Dr	Resurfacing	Construction	2020	\$ 510,000	\$ 408,000	TBD	Phase I approved, local funds ready for Phase II if STP funding for construction becomes available	Local	Local	None				
Hoffman Estates		Beverly Rd	Prairie Stone Pkwy to I-90	Resurfacing	Construction	2020	\$ 270,000	\$ 216,000	TBD	Phase I approved, local funds ready for Phase II if STP funding for construction becomes available	Local	Local	None				
Hoffman Estates		Jones Rd	Rosedale Ln to Highland Blvd	Resurfacing	Construction	2020	\$ 340,000	\$ 272,000	TBD	Phase II kick-off meeting 12/5	Local	Local	None				
Rolling Meadows		Old Wilke/Weber/Wilke	Various	Resurfacing	Construction	2020	\$ 3,270,000	\$ 2,289,000	TBD	Not started	Local	Local	None				
Schaumburg		Meacham Rd	Higgins to Golf	Resurfacing	Construction	2020	\$ 3,500,000	\$ 2,800,000	TBD 2020	Not started	Local	Local	None				
Schaumburg		Weathersfield Way	Braintree Dr to Salem Dr	Resurfacing	Construction	2020	\$ 1,750,000	\$ 1,400,000	TBD 2019	Phase I and Phase II complete, waiting for available funding	Local	Local	None	Local - Have been expended			
Streamwood	03-19-0028	Buttitta Dr	Barrington to East	Resurfacing	Construction	2020	\$ 350,000	\$ 280,000	April 2020	Phase II kick-off meeting held	Local	Local	Local				
Streamwood	03-19-0028	Woodland Heights Blvd	Buttitta Dr to Park Blvd	Resurfacing	Construction	2020	\$ 780,000	\$ 624,000	April 2020	Phase II kick-off meeting held	Local	Local	Local				

Northwest Council of Mayors STP Program  
Approved December 6, 2019

Streamwood	03-19-0030	East Ave	Buttitta Dr to Schaumburg Rd	Resurfacing	Construction	2020	\$ 700,000	\$ 560,000	April 2020	Phase II kick-off meeting held	Local	Local	Local	
Streamwood	03-19-0029	Park Blvd	Irving Park to Schaumburg	Resurfacing	Construction	2020	\$ 960,000	\$ 768,000	April 2020	Phase II kick-off meeting held	Local	Local	None	
<b>TBD lettings</b>														
Barrington	03-14-0010	US 14 Grade Separation	Grade Separation	Grade separation	Phase II	2020	\$ 3,120,000	\$ 1,560,000	TBD 2020	ROW acquisition underway	TIGER	STP	State/STP	Seeking additional funding
Barrington	03-14-0010	US 14 Grade Separation	Grade Separation	Grade separation	Construction	2020	\$ 38,084,000	\$ 4,000,000	TBD 2020	ROW acquisition underway	TIGER	STP	State/STP	Seeking additional funding
Elk Grove Village		Arlington Hts Rd	Devon to Elk Grove	Widening, resurfacing	Construction	2020	\$ 5,325,000	\$ 4,000,000	January 2020	Phase I underway	Local	Local	None	
Elk Grove Village		Tonne Rd	Devon to Elk Grove	Reconstruction	Construction	2020	\$ 4,706,000	\$ 3,764,800	January 2021	Not started	Local	Local	None	
Elk Grove Village		Tonne Rd	Elk Grove to Landmeier	Reconstruction	Construction	2020	\$ 5,462,000	\$ 4,000,000	September 2021	Not started	Local	Local	None	
Niles		Touhy @ Gross Point/Harts	Intersection Improvement	Intersection improvement	Phase II	2020	\$ 400,000	\$ 200,000	TBD 2020	Phase I, expected design approval Spring 2019	Local	STP	Local	
Niles		Touhy @ Gross Point/Harts	Intersection Improvement	Intersection improvement	Construction	2020	\$ 2,787,500	\$ 2,230,000	TBD 2020	Phase I, expected design approval Spring 2019	Local	STP	Local	
Palatine		Palatine Rd	Quentin to Smith	Reconstruction, widening, new shared use path	Phase II	2020	\$ 344,640	\$ 133,750	TBD 2023	Phase I agreements executed	STP	STP	STP	
Palatine		Palatine Rd	Quentin to Smith	Reconstruction, widening, new shared use path	ROW	2020	\$ 250,000	\$ 100,000	TBD 2023	Phase I agreements executed	STP	STP	STP	
Palatine		Palatine Rd	Quentin to Smith	Reconstruction, widening, new shared use path	Construction	2020	\$ 4,470,313	\$ 3,576,250	TBD 2023	Phase I starting late 2017	STP	STP	STP	
Rolling Meadows	03-03-0006	Algonquin @ New Wilke	Intersection Improvement	Intersection improvement	Construction	2020	\$ 3,310,000	\$ 2,000,000	TBD 2020	Phase I starting late 2017	Local	Local	Local	
Schaumburg	03-	Knollwood Rd	Bode Rd to Golf Rd (IL 58)	Reconstruction	Construction	2020	\$ 3,821,250	\$ 3,057,000	March 2019	Pre-final plans submitted to IDOT	Local	Local - Have been expended	None	
Schaumburg		Algonquin Rd at Hammond Dr	Intersection Impr	Intersection improvement	Phase II	2020	\$ 70,000	\$ 35,000	TBD 2020	Phase I complete	Local	STP	STP	
Schaumburg		Algonquin Rd at Hammond Dr	Intersection Impr	Intersection improvement	ROW	2020	\$ 180,000	\$ 90,000	TBD 2020	Phase I complete	Local	STP	STP	
Schaumburg		Rodenburg Rd	CP RR to Irving Park (IL 19)	Reconstruction	Construction	2020	\$ 1,693,750	\$ 1,355,000	TBD 2021	Phase I starting soon	Local	Local	None	
Schaumburg	03-19-0006	National Pkwy	Woodfield to Golf	Reconstruction	Phase II	2020	\$ 1,200,000	\$ 600,000	Potentially Locally funded	Phase I near completion	Local	STP	STP	